

Diagram illustrating a project schedule (Gantt chart) for a construction project, showing tasks, durations, and dependencies across various milestones and phases.

The chart is organized into columns representing time periods, with dates ranging from June 2022 to December 2022. The tasks are listed on the left, grouped by phase and milestone.

**Task List (Left Column):**

- Ende Testphase BIM** (0 Tage, Mon 16.05.22, Mon 16.05.22)
- Datenaustausch BIM VA** (61 Tage, Mon 16.05.22, Mon 08.08.22)
- Architektur Erstellung BIM VA** (41 Tage, Mon 16.05.22, Mon 11.07.22)
- AR T1 1300-1301-1310 VA** (26 Tage, Mon 16.05.22, Mon 20.06.22)
- AR T2 1400-1500-1501 VA** (31 Tage, Mon 16.05.22, Mon 27.06.22)
- AR T3 1320-2000 VA** (36 Tage, Mon 16.05.22, Mon 04.07.22)
- Architektur Erstellung PDF VA** (15 Tage, Die 21.06.22, Mon 11.07.22)
- AR T1 1300-1301-1310 VA PDF** (5 Tage, Die 21.06.22, Mon 27.06.22)
- AR T2 1400-1500-1501 VA PDF** (5 Tage, Die 28.06.22, Mon 04.07.22)
- AR T3 1320-2000 VA PDF** (5 Tage, Die 05.07.22, Mon 11.07.22)
- TWP HOLZ Erstellung BIM** (30 Tage, Die 21.06.22, Mon 01.08.22)
- TWPH T1 1300-1301-1310 VA** (20 Tage, Die 21.06.22, Mon 18.07.22)
- TWPH T2 1400-1500-1501 VA** (20 Tage, Die 28.06.22, Mon 25.07.22)
- TWPH T3 1320-2000 VA** (20 Tage, Die 05.07.22, Mon 01.08.22)
- TWP Bestand Erstellung BIM** (30 Tage, Die 21.06.22, Mon 01.08.22)
- TWPH T1 1300-1301-1310 VA** (20 Tage, Die 21.06.22, Mon 18.07.22)
- TWPH T2 1400-1500-1501 VA** (20 Tage, Die 28.06.22, Mon 25.07.22)
- TWPH T3 1320-2000 VA** (20 Tage, Die 05.07.22, Mon 01.08.22)
- TGA Erstellung BIM** (30 Tage, Die 21.06.22, Mon 01.08.22)
- TGA T1 1300-1301-1310 VA** (20 Tage, Die 21.06.22, Mon 18.07.22)
- TGA T2 1400-1500-1501 VA** (20 Tage, Die 28.06.22, Mon 25.07.22)
- TGA T3 1320-2000 VA** (20 Tage, Die 05.07.22, Mon 01.08.22)
- AA Erstellung BIM** (25 Tage, Die 05.07.22, Mon 08.08.22)
- AA Dach VA** (15 Tage, Die 05.07.22, Mon 25.07.22)
- AA Höfe VA** (15 Tage, Die 05.07.22, Mon 25.07.22)
- Architektur Gesamtkoordination VA** (15 Tage, Die 19.07.22, Mon 08.08.22)
- AR T1 1300-1301-1310 GK VA** (5 Tage, Die 19.07.22, Mon 25.07.22)
- T1 Besprechung Gesamtkoordination** (0 Tage, Mon 25.07.22, Mon 25.07.22)
- AR T2 1400-1500-1501 GK VA** (5 Tage, Die 26.07.22, Mon 01.08.22)
- T2 Besprechung Gesamtkoordination** (0 Tage, Mon 01.08.22, Mon 01.08.22)
- AR T3 1320-2000 GK VA** (5 Tage, Die 02.08.22, Mon 08.08.22)
- T3 Besprechung Gesamtkoordination** (0 Tage, Mon 08.08.22, Mon 08.08.22)
- Datenaustausch BIM VB** (35 Tage, Die 19.07.22, Mon 05.09.22)
- Architektur VB** (30 Tage, Die 26.07.22, Mon 05.09.22)
- AR T1 1300-1301-1310 VB** (20 Tage, Die 26.07.22, Mon 22.08.22)
- AR T2 1400-1500-1501 VB** (20 Tage, Die 02.08.22, Mon 29.08.22)
- AR T3 1320-2000 VB** (20 Tage, Die 09.08.22, Mon 05.09.22)
- TWP HOLZ VB** (30 Tage, Die 26.07.22, Mon 05.09.22)
- TWPH T1 1300-1301-1310 VB** (20 Tage, Die 26.07.22, Mon 22.08.22)
- TWPH T2 1400-1500-1501 VB** (20 Tage, Die 02.08.22, Mon 29.08.22)
- TWPH T3 1320-2000 VB** (20 Tage, Die 09.08.22, Mon 05.09.22)
- TWP Bestand VB** (30 Tage, Die 19.07.22, Mon 29.08.22)
- TWPH T1 1300-1301-1310 VB** (20 Tage, Die 19.07.22, Mon 15.08.22)
- TWPH T2 1400-1500-1501 VB** (20 Tage, Die 26.07.22, Mon 22.08.22)
- TWPH T3 1320-2000 VB** (20 Tage, Die 02.08.22, Mon 29.08.22)
- TGA VB** (30 Tage, Die 19.07.22, Mon 29.08.22)
- TGA T1 1300-1301-1310 VB** (20 Tage, Die 19.07.22, Mon 15.08.22)
- TGA T2 1400-1500-1501 VB** (20 Tage, Die 26.07.22, Mon 22.08.22)
- TGA T3 1320-2000 VB** (20 Tage, Die 02.08.22, Mon 29.08.22)
- AA VB** (25 Tage, Die 02.08.22, Mon 05.09.22)
- AA Dach VB** (20 Tage, Die 02.08.22, Mon 29.08.22)
- AA Höfe VB** (20 Tage, Die 02.08.22, Mon 29.08.22)
- Architektur Gesamtkoordination VB** (15 Tage, Die 16.08.22, Mon 05.09.22)
- AR T1 1300-1301-1310 GK VB** (5 Tage, Die 16.08.22, Mon 22.08.22)
- T1 Besprechung Gesamtkoordination** (0 Tage, Mon 22.08.22, Mon 22.08.22)
- AR T2 1400-1500-1501 GK VB** (5 Tage, Die 23.08.22, Mon 29.08.22)
- T2 Besprechung Gesamtkoordination** (0 Tage, Mon 29.08.22, Mon 29.08.22)
- AR T3 1320-2000 GK VB** (5 Tage, Die 30.08.22, Mon 05.09.22)
- T3 Besprechung Gesamtkoordination** (0 Tage, Mon 05.09.22, Mon 05.09.22)
- Datenaustausch BIM VC** (35 Tage, Die 23.08.22, Mon 10.10.22)
- Architektur VC** (30 Tage, Die 23.08.22, Mon 03.10.22)
- AR T1 1300-1301-1310 VC** (20 Tage, Die 23.08.22, Mon 19.09.22)
- AR T2 1400-1500-1501 VC** (20 Tage, Die 30.08.22, Mon 26.09.22)
- AR T3 1320-2000 VC** (20 Tage, Die 06.09.22, Mon 03.10.22)
- TWP HOLZ VC** (30 Tage, Die 23.08.22, Mon 03.10.22)
- TWPH T1 1300-1301-1310 VC** (20 Tage, Die 23.08.22, Mon 19.09.22)
- TWPH T2 1400-1500-1501 VC** (20 Tage, Die 30.08.22, Mon 26.09.22)
- TWPH T3 1320-2000 VC** (20 Tage, Die 06.09.22, Mon 03.10.22)
- TWP Bestand VC** (30 Tage, Die 23.08.22, Mon 03.10.22)
- TWPH T1 1300-1301-1310 VC** (20 Tage, Die 23.08.22, Mon 19.09.22)
- TWPH T2 1400-1500-1501 VC** (20 Tage, Die 30.08.22, Mon 26.09.22)
- TWPH T3 1320-2000 VC** (20 Tage, Die 06.09.22, Mon 03.10.22)
- TGA VC** (30 Tage, Die 23.08.22, Mon 03.10.22)
- TGA T1 1300-1301-1310 VC** (20 Tage, Die 23.08.22, Mon 19.09.22)
- TGA T2 1400-1500-1501 VC** (20 Tage, Die 30.08.22, Mon 26.09.22)
- TGA T3 1320-2000 VC** (20 Tage, Die 06.09.22, Mon 03.10.22)
- AA VC** (25 Tage, Die 06.09.22, Mon 10.10.22)
- AA Dach VC** (20 Tage, Die 06.09.22, Mon 03.10.22)
- AA Höfe VC** (20 Tage, Die 06.09.22, Mon 03.10.22)
- Architektur Gesamtkoordination VC** (15 Tage, Die 20.09.22, Mon 10.10.22)
- AR T1 1300-1301-1310 GK VC** (5 Tage, Die 20.09.22, Mon 26.09.22)
- T1 Besprechung Gesamtkoordination** (0 Tage, Mon 26.09.22, Mon 26.09.22)
- AR T2 1400-1500-1501 GK VC** (5 Tage, Die 27.09.22, Mon 03.